

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1424.

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. Contract No. 358	
2. NAME OF OPERATOR JACK A. COLE		6. IF INDIAN, ALLOTTEE OR TRIBE NAME Jicarilla Apache	
3. ADDRESS OF OPERATOR P.O. Box 191 Farmington, New Mexico 87401		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1850'FSL, 790'FWL		8. FARM OR LEASE NAME Chacon Amigos	
14. PERMIT NO.		9. WELL NO. 101	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 7243'GL, 7256'DF, 7257'KB		10. FIELD AND POOL, OR WILDCAT Chacon Dakota Associated	
		11. SEC., T., R., M., OR BLE. AND SURVEY OR AREA Section 7-T22N-R2W N.M.P.M.	
		12. COUNTY OR PARISH Sandoval	
		13. STATE N.M.	

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

10/17/80 T.D. 7090 Ran 225 joints 4-1/2", 10.50 &amp; 11.60, K-55 casing (7088.54') set at 7092.94' with:

First Stage: 440 sacks 50-50 Pozmix with 6-1/4 lbs Gilsonite and 6 lbs. Salt per sack. Calculated top of cement 5374'.

Second Stage: 226 sacks 65-35 Pozmix (12% Gel) with 6-1/4 lbs. Gilsonite per sack, followed by 50 sacks Class "B" Neat Cement. Stage collar at 3785'. Calculated top of cement 2250'.

FOR: JACK A. COLE

18. I hereby certify that the foregoing is true and correct

SIGNED

Dewayne Blanchett, Production Foreman

TITLE

Walsh Engineering &  
Production Corp.

DATE

10/21/80

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side