

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Contract No. 55-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Indian Bend

9. WELL NO.

7

10. FIELD AND POOL, OR WILDCAT

Ballard Pictured Cliff

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 25-T23N-R3W

N.M.P.M.

12. COUNTY OR PARISH 13. STATE

Sandoval

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

JACK A. COLE

3. ADDRESS OF OPERATOR

P. O. Box 191, Farmington, N.M. 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

1520'FSL 1620'FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7295'GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

8/9/81 Spud Well

8/9/81 T.D. 150'. Ran 4 joints 8-5/8", 24.0 lbs. K-55 casing (149.00') set at 149.00' with 100 sacks Class "B" cement with 3% Calcium Chloride and 1/4 lbs. Flocele per sack. Cement circulated to surface. Pressure test with 500 psig. Test okay.

8/14/81 T.D. 3025'

Ran 70 joints 4-1/2", 10.50, K-55 casing (2999.80') set at 2999.80' with:

100 sacks 50-50 Pozmix (2% Gel) with 6-1/4 lbs. Gilsonite per sack. Calculated top of cement 2430'.

FOR: JACK A. COLE

18. I hereby certify that the foregoing is true and correct

SIGNED

EWELL N. WALSH, P.E.

President, Walsh Engineering  
& Production Corp.

DATE 8/20/81

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

NMOCC

\*See Instructions on Reverse Side

67

Sam