

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY


SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	5. LEASE DESIGNATION AND SERIAL NO. Contract No. 55-A
2. NAME OF OPERATOR Jack A. Cole	6. IF INDIAN, ALLOTTEE OR TRIBE NAME Jicarilla Apache
3. ADDRESS OF OPERATOR P. O. Box 191, Farmington, N.M. 87401	7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1850' FSL 790' FEL	8. FARM OR LEASE NAME Indian Bend
	9. WELL NO. 9
	10. FIELD AND POOL, OR WILDCAT Ballard Pictured Cliffs
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 36-T23N-R3W N.M.P.M.
14. PERMIT NO.	12. COUNTY OR PARISH Sandoval
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 7207' GL	13. STATE N.M.



16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)


17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

8/26/81 Spud Well

8/27/81 T.D. 126'. Ran 3 joints 8-5/8", 24.0 lbs. K-55 casing (125.90') set at 125.90' with 100 sacks Class "B" cement with 3% Calcium Chloride and 1/4 lbs. Flocele per sack. Cement circulated to surface. Pressure test with 500 psig. Test Okay.

8/31/81 T.D. 2897'
Ran 68 joints 4-1/2", 10.50, K-55 casing (2883.44') set at 2883.44' with:

100 sacks 50-50 Pozmix (2% Gel) with 6-1/4 lbs. Gilsomite per sack. Calculated top of cement 2197'.



FOR: JACK A. COLE

18. I hereby certify that the foregoing is true and correct

ORIGINAL SIGNED BY

SIGNED

EWELL N. WALSH, P. E.

TITLE

President, Walsh Engr. &
Production Corp.

DATE 9/1/81

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side

NMOCC

by Sam