




High Plains Petroleum Corporation

3860 Carlock Dr. Boulder, CO 80305 303-494-4529

July 12, 2002

Oil Conservation Division
1000 Rio Brazos Rd.
Aztec, NM 87410

Attention: Mr. Charles Perrin



30-043-20748

Re: Plugging
San Isidro #26-7
Sec. 26, T20N, R3W,
Sandoval County, New Mexico

Dear Mr. Perrin,

This week, San Isidro #26-7 was plugged. A copy of the daily reports for that work is attached.


A Sundry Notice will be prepared and submitted to the Albuquerque District Office of the BLM, so the OCD should receive a copy of that form from the BLM in the near future.

If you have any questions, give me a call. Your patience in this matter has been appreciated. When plugging instructions were requested from the BLM in February, I never expected it to be mid May before we would know what would be required.

Sincerely,

John Somers
High Plains Petroleum

Enclosure



High Plains Petroleum Corporation

3860 Carlock Dr. Boulder, CO 80305 303-494-4529

San Isidro #26-7

Abandonment

- 7/8 MI Triple P Rig #14. Spotted tbg. trailer SD. @ 8 P.M.
- 7/9 RU. RIH w/ 2 3/8" tbg. set @ 2245.81. American Energy arrived @ 9:20 A.M.. Rigged up to cmt.. WO backhoe to dig a pit for circ.. Dug pit. WO liner from ORE. Installed BOP. Pmpd. 30 sx. Cl.B cont. 3% CaCl₂. Plug down @ 4:00 P.M.. Pulled 6 stds. SD WOC. RIH @ 6 P.M.. Tagged cmt. @ 2116'. Pulled and laid down 11 jts. Set @ 1897'. Pressured up to 500 psi. Held Ok. SD @ 6:30 P.M..
- 7/10 Picked up 17'. Unable to cmt. due to rain causing cmt. to form in the hopper. Cleaned out hopper. Pmpd. 20 sx. Plug #2 set @ 9:40 A.M.. Pulled and laid down 22 jts. Set @ 1211'. Pulled up 11'. Pmpd. 20 sx. Cl.B cont. 3% CaCl₂. Plug #3 set @ 10:02 A.M.. Pulled and laid down 12 jts.. Set @ 836'. Pmpd. plug #4, 20 sx. Cl.B cont. 3% CaCl₂. Plug set @ 10:15 A.M.. Pulled and laid down 12 jts. Set @ 462'. Pmpd. Plug #5, 20 sx. Cl.B cont. 3% CaCl₂. Plug set @ 10:30 A.M.. Pulled and laid down 7 jts. Hung @ 246'. Pmpd. 48 sx. Cl.B. Final plug set @ 10:50 A.M.. Washed up lines, tongs, slips, BOP and last 8 jts. of tbg.. Rigged down. Done @ noon. Pulled the pit. Plugging completed. Plugging witnessed by BLM Inspector Al Yepa.