

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN DUPLICATE*

(See other In-
structions on
reverse side)

Form approved.
Budget Bureau No. 1004-0137
Expires August 31, 1985

WELL COMPLETION OR RECOMPLETION REPORT AND LOG*

RECEIVED

NOV 12 1986

1a. TYPE OF WELL: OIL WELL ☒ GAS WELL ☐ DRY ☐ Other ☐
b. TYPE OF COMPLETION: NEW WELL ☒ WORK OVER ☐ DEEP-EN ☐ PLUG BACK ☐ DIFF. REVR. ☐ Other ☐

2. NAME OF OPERATOR: Gary-Williams Oil Producer, Inc.
3. ADDRESS OF OPERATOR: 115 Inverness Drive East, Englewood, CO 80112-5116

BUREAU OF LAND MANAGEMENT
FARMINGTON RESOURCE AREA

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements):
At surface: 660' FSL and 660' FWL (SW SW) Section 24-T20N-R3W
At top prod. interval reported below: Same as below
At total depth: Same as below

14. PERMIT NO. DATE ISSUED
7/21/86

5. LEASE DESIGNATION AND SERIAL NO. NM-27432
6. IF INDIAN, ALLOTTEE OR TRIBE NAME N/A
7. UNIT AGREEMENT NAME N/A
8. FARM OR LEASE NAME San Isidro 24
9. WELL NO. 13
10. FIELD AND POOL, OR WILDCAT Rio Puerco Mancos
11. SEC. T., R., N., OR BLOCK AND SURVEY OR AREA SW SW 24-T20N-R3W

12. COUNTY OR PARISH Sandoval
13. STATE NM

15. DATE SPUDDED 7/29/86
16. DATE T.D. REACHED 8/7/86
17. DATE COMPL. (Ready to prod.) Temporarily Abandoned 9/19/86
18. ELEVATIONS (DF, RKB, RT, GR, ETC.)* 6944' GL, 6959' KB
19. ELEV. CASINGHEAD 6944'
20. TOTAL DEPTH, MD & TVD 4416'
21. PLUG BACK T.D., MD & TVD N/A
22. IF MULTIPLE COMPL., HOW MANY* N/A
23. INTERVALS DRILLED BY ROTARY TOOLS 0-4416'
CABLE TOOLS --
24. PRODUCING INTERVAL(S). OF THIS COMPLETION—TOP, BOTTOM, NAME (MD AND TVD)* N/A
25. WAS DIRECTIONAL SURVEY MADE N/A

26. TYPE ELECTRIC AND OTHER LOGS RUN IL/GR/SFL, Epithermal and neutron
27. WAS WELL CORED No

CASING RECORD (Report all strings set in well)						AMOUNT PULLED
CASING SIZE	WEIGHT, LB./FT.	DEPTH SET (MD)	HOLE SIZE	CEMENTING RECORD		
9-5/8"	36#	210.64'	12-1/4"	200sx Class "B" (230 cu ft) circulated 45 sx (53 cu ft) to pit		
7"	23#	3106' KB	8-3/4"	136 sx (320 cu ft) Class B, foamed w/8ppg Followed w/115 sx (134 cu ft) un-foamed Class		

LINER RECORD					TUBING RECORD		
SIZE	TOP (MD)	BOTTOM (MD)	SACKS CEMENT*	SCREEN (MD)	SIZE	DEPTH SET (MD)	PACKER SET (MD)
					2-3/8"	2550'	

31. PERFORATION RECORD (Interval, size and number)	32. ACID, SHOT, FRACTURE, CEMENT SQUEEZE, ETC.
2740-44', 2724-28', 2578-84', 2558-62', 2537-44', 2516-20', 2497-2500', 2402-06', 2390-94', 2272-76', 2214-18', 2142-48', 2094-98', 2075-79' 2 spf	
	DEPTH INTERVAL (MD)
	2740-44'
	AMOUNT AND KIND OF MATERIAL USED
	Treat w/1,000 gal diesel

33. PRODUCTION							
DATE FIRST PRODUCTION		PRODUCTION METHOD (Flowing, gas lift, pumping—size and type of pump)				WELL STATUS (Producing or shut-in)	
N/A						Temporarily Abandoned	
DATE OF TEST	HOURS TESTED	CHOKE SIZE	PROD'N. FOR TEST PERIOD	OIL—BBL.	GAS—MCF.	WATER—BBL.	GAS-OIL RATIO
FLOW. TUBING PRESS.	CASING PRESSURE	CALCULATED 24-HOUR RATE	OIL—BBL.	GAS—MCF.	WATER—BBL.	OIL GRAVITY-API (CORR.)	

34. DISPOSITION OF GAS (Sold, used for fuel, vented, etc.)
TEST WITNESSED BY NOV 12 1986

35. LIST OF ATTACHMENTS
36. I hereby certify that the foregoing and attached information is complete and correct as determined from all available records

ACCEPTED FOR RECORD
FARMINGTON RESOURCE AREA
BY 893

SIGNED [Signature] TITLE Operations Manager DATE 11/10/86

*(See Instructions and Spaces for Additional Data on Reverse Side)

37. SUMMARY OF POROUS ZONES: (Show all important zones of porosity and contents thereof; cored intervals; and all drill-stem tests, including depth interval tested, cushion used, time tool open, flowing and shut-in pressures, and recoveries):

38. GEOLOGIC MARKERS

FORMATION	TOP	BOTTOM	DESCRIPTION, CONTENTS, ETC.	NAME	TOP	
					MEAS. DEPTH	TRUE VERT. DEPTH
Picture Cliff Lewis Chacra Cliff House Menefee Point Lookout Mancos	392' 462' 790' 1150' 1830' 2555' 2690'					

B, tail slurry w/53 sx (84 cu ft) foamed to 12 ppg. Circulated est 20 sx slurry to pit. RU to pump cap cement down bradenhead. Pumped 25 sx unfoamed (32 cu ft) of unfoamed Class "B" Slurry as cap cement. Compressive strength in 12 hrs: shoe 600 psi. Cementing witnessed by the BLM.