

9/1/57: Swabbing
 9/2/57: Well sanded up. Pulled swab line into. Pulled tbng.
 9/3/57: Started to run tubing and dropped 2 strands in hole. Went in with overshot and fished out tubing.
 9/4/57: Ran tubing in hole and washed and circulated out sand. Pulled bit and ran 17 1/2 joints tubing with bull plug on bottom, perforated nipple and seating nipple 2 joints off bottom. Released rig at 12:00 midnight.
 9/7/57: Moved in and rigged up swab unit and layed flow lines.
 9/8/57: Swabbed load oil at rate of 10 bbls. per hour, cut approx. 2% mud. Fluid level at 3000 ft. from top.
 9/9/57: Swabbed 85 bbls. load oil in 8 1/2 hrs. No water or mud. Fluid level 3000 ft. from top.
 9/10/57: Swabbed 7 1/2 bbls. load oil in 7 1/2 hrs. Fluid level 3000 ft. from top.
 9/11/57: Working on swab unit. Swabbed 15 bbls. load oil in 1 1/2 hrs. Lost swab in hole.
 9/12/57: Fished out swab. Swabbed 60 bbls. load oil in 6 hrs. Fluid level 3000 ft. from top.
 9/13/57: Swabbed 55 bbls. load oil in 6 hrs. Stuck swab. Fluid level now 1000 ft. off bottom.
 9/14/57: Fished out swab.
 9/15/57: Swabbed 55 bbls. load oil in 6 hrs. Fluid level 1000 ft. off bottom.
 9/16/57: Swabbed 3 1/2 bbls. load oil in 3 1/2 hr. Swab unit broke down.
 9/17/57: Swabbed 10 hours and recovered 30 bbls. load oil. Fluid level was 1000 ft. off bottom when started swabing and 300 ft. off bottom when stopped. Pulled swab line into.
 9/18/57
 thru Shut down.
 9/20/57:
 9/21/57: Installed anchors and guy lines. Prep. to pull tbng.
 9/22/57: Pulled 20 joints of tbng. Got hold of swab line and pulled up 400 ft. and stuck swab. Could not pull line out of swab.
 9/23/57: Cut swab line, pulled tubing and recovered swab.

 9/24/57: Spliced swab line and ran tbng. back in hole.
 9/25/57: Swabbed 5 hrs. Rec. 17.5 bbls. oil. Fluid was at 1200 ft. from bottom when started swabbing. At end of 5 hrs. was at 300 ft.
 9/26/57: Swabbed 5 hrs., Rec. 18.5 bbls. oil. Fluid level dropped to 150 ft. off bottom.
 9/27/57: Swabbed 6 hrs., Rec. 20 bbls. oil, cut approx. 2% sand. Gravity 40 at 70 degrees. Fluid level 150 ft. off bottom.
 9/28/57: Swabbed 10 hrs. Rec. 21 bbls. oil. Fluid level 150 ft. off bottom and CP 120# at end of 10 hrs.
 9/29/57: Swabbed 10 hrs. Rec. 20 bbls. oil. Fluid level 100 ft. off bottom at end of 10 hrs.
 9/30/57: Swabbed 11 hrs. Rec. 15 bbls. oil. Swabbed dry twice - had 50 ft. fluid in hole at end of 11 hrs.
 10/5/57: Swabbed 9 1/2 hrs., Rec. 8 bbls load oil. Shut well in.
 2/15/58: Prep to install pump unit.
 2/16/58: Installing pumping unit.
 2/17/58: Installing pump
 2/18/58: Installing pump & Running Rods.
 2/19/58: Pumped 50.16 bbls. load oil.
 2/20/58: Pumped 46.66 bbls. load oil.
 2/21/58: Pumped 38.49 bbl. oil of which 1.86 bbls. was new oil.
 2/22/58: Pumped 38.28 bbls. - made 28.58 bbls in first 11 hrs. then pump sanded up before morning. Puffed pump and ran in a three tube oil masper pump. Completed.

30

[illegible]