

DST RECORD

DST #1 4306'-4316'

Preflow 15 min. Very weak blow.

Shut-In 30 min.

Final Flow 60 min. Very weak blow.

Final Shut-In 120 min.

Recovery: 758' water

Top Recorder at 4290

Bottom Recorder at 4312

2002 IHP 2032

40-106 IFP 53-119

1910 ISIP 1913

106-225 FFP 119-385

1923 FSIP 1939

2002 FHP 2032

DST #2 5395'-5410' Tool Failure

DST #3 5395'-5410'

Preflow 15 min. Good blow throughout.

Shut-In 30 min.

Final Flow 60 Min. Good blow to very good in 45 min.

Final Shut-In 90 min.

Recovery: 4145' oil, 120' oil cut mud

Top Recorder at 5373

Bottom Recorder at 5407

2582 IHP 2594

107-642 IFP 122-652

2299 ISIP 2308

736-1637 FFP 774-1643

2339 FSIP 2349

2501 FHP 2526