



dugan production corp.

Dugan Production Corp.
Billie #1
1650' FSL - 1700' FEL
Sec 35 T22N R8W
San Juan County, NM

MORNING REPORT

- 3-1-79 Depth 20'. Moved in and rigged up C & C Liquid Removers cable tool rig. Spudded 9-1/2" hole @ 3:35 p.m. 2-28-79. Drlg to 20'. Shut down overnight.
- 3-2-79 Depth 59'. Drlg 9-1/2" hole w/cable tools.
- 3-3-79 Depth 59'. Couldn't get to rig. Bad weather and roads.
- 3-4-79 Depth 84'. Finished drlg 9-1/2" hole. Ran 2 jts 7" OD 26# K-55 8R csg. TE 82.50' set @ 84' GR. Cemented to surface w/21 sx cement. Job complete 3:30 p.m. 3-3-79.
- 4-17-79 Moved in and began rigging up Morrow Drlg Co. Rig #6
- 4-18-79 Depth 260'. Finished rigging up. Picked up drill collars. Pressure tested BOP to 400 psi - OK. Started drlg 4-3/4" hole @ 2:30 p.m.
- 4-19-79 Drlg 4-3/4" hole @ 930'.
- 4-20-79 TD 1460'. Ran Welex IES log.
- 4-21-79 Laid down drill pipe. Rigged up csg tools. Ran 47 jts 2-7/8" OD 6.5# J-55 8R EUE tbg for csg. TE 1453.60' set @ 1453' GR. Hydro tested 4000 psi - OK. Cemented w/75 sx 65-35 w/12% gel w/1/4# flo cele per sx followed by 50 sx neat w/1/4# flo cele per sx. Bumped plug w/1500 psi. Released to 750 psi. Shut in. POB 2:15 p.m. 4-20-79.