

EXHIBIT "A"

- 7-7-93 RIG UP, BOP, TOOH WITH 1 1/4" TUBING LAID DOWN .RIH WITH 2 3/8" WORK STRING AND TENSION PACKER TO T.D. 3455'. CLOSED RAMS. SHUT IN FOR NIGHT.
- 7-8-93 SET PACKER @ 3320'. PRESSURE TEST BACKSIDE DIDN'T HOLD, ISOLATED HOLES BETWEEN 127--218'. CLOSED IN RAMS.
- 7-9-93 SHUT DOWN
- 7-10-93 RIH WITH 2 3/8" TO 3320'. CEMENTERS INC. MIX AND PUMP 25 SXS CLASS B WITH 3% CACL TO COVER PC. WAITED ON CEMENT 2 HRS. RIH NO TAG. MIX AND PUMP 25 SXS CLASS B WITH 4% CACL 1.43 CF/SX. WOC 2 HRS. TAGGED AT 3370'. MIXED AND PUMPED 54 SX CLASS B WITH 3% CACL. CALCULATED TO 150% EXCESS TO COVER 50' ABOVE THE OJO ALAMO. MIXED AND PUMPED 8.5 WT. 40 VIS. MUD DISPLACED CASING TO 1725' POOH RV WIRELINE RIH WITH PERFORATOR .TAGGED CEMENT @ 2950' 35' ABOVE TOP OF OJO. SHOT 2 HOLES SPF@ 1725' TOP OF NACIMIENTO .TOOH WITH WIRELINE, RIH WITH 2 3/8" TO ESTABLISH RATE WITH WATER. PRESSURED UP TO 500PSI NO RATE TIGHT, MIX AND PUMP 26 SXS CLASS B 150% EXCESS TO COVER 50' ABOVE NACIMIENTO FORMATION. TO PU HOLE TO 600' DISPLACED WITH 40 VIS. MUD POOH WITH TUBING. RIH WITH PERFORATOR . SHOT 2 SPF @ 600' TOOH WITH PERFORATOR. SHUT IN RAMS . ATTEMPTED TO ESTABLISH AN INJECTION RATE WITH FRESH WATER INTO PERFS, PRESSURED UP TO 700 PSI THROUGH PERFS. TIGHT, NO RATE. RV ON BH, PUMPED @ 6BPM @ 300PSI RATE. FLUID GOING INTO FORMATION . NO COMMUNICATION THROUGH PERFS. ROCKED BACK AND FORTH @ 750' PSI BETWEEN THE CASING AND BH, STILL NOT CIRCULATING. RIH WITH TUBING TO 600' MIXED AND PUMPED CLASS B NEAT WITH 4% GEL 1.55 CF/SX YIELD . SQUEEZED BACK 3 1/2 BBLs. INTO PERFS. @ 600PSI . BROKE CIRCULATION BRIEFLY THROUGH BH, NO CEMENT. BUMP PRESSURE UP TO 650 PSI BRIDGE OFF. PUMPED A TOTAL OF 50 5x5 CLASS B NEAT WITH 4% GEL @ RATE OF 2 BPM AND 300 PSI. RDBOP AND PUMPEE CEMENT INTO CASING TO TOP OFF.

COVERED PIT, RESTORED LOCATION TO ORIGINAL CONDITION, AND SET DRY HOLE MARKER.