

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF078924

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Connie

9. WELL NO.

5

10. FIELD AND POOL, OR WILDCAT

Escrito Gallup

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

21, T24N, R7W

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

1. OIL ☒ GAS ☐ OTHER ☐
WELL WELL

2. NAME OF OPERATOR

Petroleum Consultants, Inc.

3. ADDRESS OF OPERATOR

1420 Carlisle Blvd., NE Suite 202, Albuquerque, NM 87110

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1850' FNL & 1650' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7111 KB & 7100 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

X

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

The subject well has number of casing leaks in addition to packer stuck in hole at 5406'.

It is proposed the well be plugged and abandoned as follows:

- 15 sack cement plug - 5300-5400'
- 30 sack cement plug - 3100-3450'
- 35 sacks cement plug - squeezed into perforation at 2000' with plug left in casing from 1900-2000'
- 35 sack cement plug squeezed into perforation at 300' with plug left in casing from 200-300'
- 10 sack cement plug 0-100'

Install dry hole marker and clean up and restore location to U.S.G.S. specifications.

18. I hereby certify that the foregoing is true and correct

SIGNED

Jack D. Cook

TITLE Agent

DATE 9-27-76

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE