

(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Indian Agency Dulce, New Mex.

Jicarilla Apache

Allottee Cont. #122-Tract #225

Lease No. J. Apache "G"

Sec-16	
T24N-R4W	

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	<b>Subsequent Report for DST #2 &amp; #3</b>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

November 13, 1962

Well No. 1 is located 944' ft. from S line and 790' ft. from E line of sec. 16

NW-SE-SE-Sec-16  
(4 Sec. and Sec. No.)

24N (Twp.) 4W (Range)

10PM (Meridian)

Basin Dakota  
(Field)

Rio Arriba  
(County or Subdivision)

New Mexico  
(State or Territory)

The elevation of the derrick floor above sea level is 6867' ft. KB-L/S

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

- 11-9-62: Took D.S.T. #2 - From (6022'-6150') Gallup Zone, 4 Hr. Test, 4" DP, Dbl. Packers, 3/4" Bot. and 1" Top chokes, Tool open 4-Hrs. had med. blow immed. and increased slowly, gas to surface in 40 Min. at daily rate of 10 MCF and slowly decreased to 5 MCF at end of test, (Tested with well tester on 2" line W/1/4" Plate. Closed tool 1 1/2 Hrs. for BHP. Recovered 2500' of gas cut mud, no show oil or water. INP-3120#, FHP-2980#, FFP-1115#, Shut in Press. at end of 1/2 Hr-1985#, 1 Hr-2160#, 1 1/2 Hr-2180#. (IFP-570#)
- 11-12-62 - Took D.S.T. #3 - From (7062'-7140') Graneros Zone, 4 Hr. Test, 4" DP, Dbl. Packers, 3/4" Bot. & 1" Top Choke, Tool open 4 Hrs. Very light blow immed. TSTM, & continued to decrease throughout test, closed tool 1 1/2 Hrs. F/BHP. Rec-40' of Drlg. mud, (Mud not gas cut) No show oil, water or gas. Possible sign of gas in last 2000' of drill pipe. INP-3355#, FHP-3310#, IFP-25#, FFP-25#, 1/2 Hr. BHP-40#, 1-Hr. 65#, 1 1/2 Hr. - 95#.

Drlg. Ahead.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Amerada Petroleum Corporation

Address Box 1469

Durango, Colorado

CH-7-5353

By D.F. Furee D.F. Furee

Title Foreman

