


4-3308  
1-E. B. Germany  
1-Stand of Texas  
Form 9-551a  
(Feb. 1951)

1-Reese  
1-Redfern & Hurd  
1-File

Budget Bureau No. 42-R358.4.  
Approval expires 12-31-60.



(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Santa Fe  
Lease No. 3F 078562  
Unit \_\_\_\_\_

SUNDRY NOTICES AND REPORTS ON WELLS

|                                                     |                                                 |                                     |
|-----------------------------------------------------|-------------------------------------------------|-------------------------------------|
| NOTICE OF INTENTION TO DRILL.....                   | SUBSEQUENT REPORT OF WATER SHUT-OFF.....        | <input checked="" type="checkbox"/> |
| NOTICE OF INTENTION TO CHANGE PLANS.....            | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING..... |                                     |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....     | SUBSEQUENT REPORT OF ALTERING CASING.....       |                                     |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL..... | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR..... |                                     |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....        | SUBSEQUENT REPORT OF ABANDONMENT.....           |                                     |
| NOTICE OF INTENTION TO PULL OR ALTER CASING.....    | SUPPLEMENTARY WELL HISTORY.....                 |                                     |
| NOTICE OF INTENTION TO ABANDON WELL.....            |                                                 |                                     |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

November 21, 19 60

Large Spar "A"  
Well No. 1 is located 1690 ft. from N line and 790 ft. from E line of sec. 14  
NE 1/4 Sec 14 T 24 N R 7 W NMPH  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
Devils Fork Frio Arriba New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the ~~derick floor~~ ground above sea level is 6849 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spud 11:00 PM 10-25-60. Drilled 12 1/2 hole to 220'.  
Ran 7 jts 8-5/8" OD 24# J-55 8R STAC Lone Star casg TE 205.64 set @ 217 RKB  
Cemented w/175 sx 2 1/2 Casl POB 2:30 PM 10-26-60 - good cement to surface WOC.  
TD 5850' Ran Schlumberger - ES Induction Sonic & Micro log - going in hole to condition hole.  
11-9-60 Conditioned hole - laid down drill pipe - ran 185 jts 4 1/2" OD 9.5 J-55 8R STAC CP&I casg TE 5836 set @ 5846 RKB.  
Cemented w/100 sx 8 1/2 gal 50 sx Heat POB 6:50 PM - good mud returns while cementing - Reciprocated casg while cementing - Nippled up - released rig 11:00 PM 11-8-60.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Redfern & Hurd, Inc.

Address P. O. Box 1747

Midland, Texas

Original signed by T. A. Dwyer  
By \_\_\_\_\_

Title Consulting Engineer

