

(SUBMIT IN TRIPLICATE)

Indian Agency _____

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Hearilla Tribal

Allottee Hearilla "C"

Lease No. Contract #34
Tract #79

| | | |
|--|--|--|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

SUNDRY NOTICES AND REPORTS ON WELLS

| | |
|---|--|
| NOTICE OF INTENTION TO DRILL _____ | SUBSEQUENT REPORT OF WATER SHUT-OFF _____ |
| NOTICE OF INTENTION TO CHANGE PLANS _____ | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING _____ |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF _____ | SUBSEQUENT REPORT OF ALTERING CASING _____ |
| NOTICE OF INTENTION TO REDRILL OR REPAIR WELL _____ | SUBSEQUENT REPORT OF REDRILLING OR REPAIR _____ |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE _____ | SUBSEQUENT REPORT OF ABANDONMENT _____ |
| NOTICE OF INTENTION TO PULL OR ALTER CASING _____ | SUPPLEMENTARY WELL HISTORY _____ |
| NOTICE OF INTENTION TO ABANDON WELL _____ | <u>Report of D. S. T. No. 1</u> <u>I</u> |
| | <u>Report of D. S. T. No. 2</u> <u>I</u> |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

December 11, 1956

Hearilla "C"
Well No. 9 is located 1450 ft. from SW line and 1450 ft. from SW line of sec.

SW 1/4 Section 28
(1/4 Sec. and Sec. No.)

28N
(Twp.)


SW
(Range)

N.M.P.M.
(Meridian)

Wildcat
(Field)

Eliz. Arriba
(County or Subdivision)

New Mexico
(State or Territory)



The elevation of the derrick floor above sea level is _____ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

D. S. T. No. 1: 3460' to 3540'. Tool opened 2 hrs. - gas to surface in 14 min. Gas gauged 256 thousand cubic feet. Pulled tool and recovered 90' of gas cut drilling mud. I. P. pressure 130% - F. P. pressure 130%. 30 min. shut in - bottom hole pressure 1075%. Hyd. head pressure 1785%.

D. S. T. No. 2: 4709' to 4822'. T.D. 4802'. Tool open 2 hrs. - light blow of air through out test. Pulled tool and recovered 190' of drig. mud. I.P. 42% - F.P. 120% - 30 min. shut in bottom hole pressure 830% - Hyd. head pressure 2710%.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Shelly Oil Company

Address Box 426

Farmington, New Mexico

By (Signed) P. E. Casper

Title District Foreman

