

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.
Jicarilla Apache Tribal
Contract No. 41

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla D

9. WELL NO.

9

10. FIELD AND POOL, OR WILDCAT

South Blanco PC

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 32, T-25-N, R-4-W
N.M.P.M.

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

P. O. Box 990, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

914'N, 825'E

14. PERMIT NO.

15. ELEVATIONS (Show whether of, ft, or, etc.)

6844' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

PULL OR ALTER CASING

<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

REPAIR WELL

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

<input checked="" type="checkbox"/>
<input checked="" type="checkbox"/>
<input type="checkbox"/>

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

12-18-75 TD 3160'. Ran 105 joints 2 7/8", 6.4#, K-55 production casing, 3149' set at 3160'. Baffle set at 3150'. Cemented with 198 cu. ft. cement. WOC 18 hours. Top of cement at 2350'.

12-22-75 Tested casing to 4000#--OK.
PBTD 3150'. Perf'd 3030', 3034', 3038', 3066', 3069', 3074' with 6 holes. Frac'd with 43,000#--20/40 sand and 42,800 gallons treated water. Dropped no ball sets. Flushed with 750 gallons water.

18. I hereby certify that the foregoing is true and correct

SIGNED

Reggie Bradford

TITLE

Drilling Clerk

DATE

January 5, 1976

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

SL