

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42 R1424

5. LEASE DESIGNATION AND SERIAL NO.

Jic Cont No. 123

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla

7. UNIT AGREEMENT NAME

8. TERM OR LEASE NAME

Jicarilla 123C

9. WELL NO.

19

10. FIELD AND POOL, OR WILDCAT

South Blanco PC

11. SEC., T., R., M. OR BLK. AND
SURVEY OR AREASec. 5, T-25-N, R-4-W
N.M.P.M.

12. COUNTY OR PARISH 13. STATE

Rio Arriba New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Northwest Production Corporation

3. ADDRESS OF OPERATOR

P. O. Box 990, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1085'S, 1040'E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, CR, etc.)

7211' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

06-23-76 Tested surface casing; held 600#/30 minutes.

06-28-76 TD 3786'. Ran 149 joints 2 7/8", 6.4#, H-40 production casing, 3776'
set at 3786'. Baffle set at 3775'. Cemented with 177 cu. ft. cement.
WOC 18 hours. Top of cement at 3150'.07-14-76 Tested casing to 4000#--OK. PBTD 3775'. Perf'd 3668', 3675', 3691', 3697',
3703', 3712', 3720', 3734' with 1 shot per zone. Frac'd with 59,000#--
20/40 sand and 47,208 gallons treated water. Dropped no ball sets.
Flushed with 924 gallons water.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Drilling Clerk

DATE July 21, 1976

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: