

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42 R1424.

5. LEASE DESIGNATION AND SERIAL NO.
Jicarilla Apache Tribal
Contract #123

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla 123 C

9. WELL NO.

22

10. FIELD AND POOL, OR WILDCAT

So. Blanco P.C.

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 5, T-25-N, R-4-W
NMPM

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. ☐ OIL
WELL ☐ GAS
WELL ☒ OTHER

2. NAME OF OPERATOR

Northwest Production Corp.

3. ADDRESS OF OPERATOR

P. O. Box 990, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

1550' N, 1170' E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7100' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

FULL OR ALTER CASING

☐
☐
☐
☐

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒
☒
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

04-20-77 T.D. 3672'. Ran 122 joints 2 7/8", 6.4#, J-55 production casing, 3660'
set at 3672'. Baffle set at 3662'. Cemented with 177 cu. ft. cement. WOC
18 hours. Top of cement at 2900'.

05-26-77 Tested casing to 4000# - ok.
PBSD 3662'. Perf'd 3575', 3579', 3590', 3597', 3617', 3621', 3625' with
1 shot per zone. Frac'd with 32,000#--10/20 sand and 32,000 gallons treated
water. Dropped no sets of balls. Flushed with 882 gallons water.

E C E L

U. S.

18. I hereby certify that the foregoing is true and correct

SIGNED

N. P. Dices

TITLE

Drilling Clerk

DATE

June 1, 1977

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: