

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42 R1424.

5. LEASE DESIGNATION AND SERIAL NO.
Jicarilla Apache Tribal
Contract #123
6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	7. UNIT AGREEMENT NAME Jicarilla Apache
2. NAME OF OPERATOR Northwest Production Corp.	8. FARM OR LEASE NAME Jicarilla 125 C
3. ADDRESS OF OPERATOR P. O. Box 990, Farmington, New Mexico 87401	9. WELL NO. 25
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1500' N, 1600' W	10. FIELD AND POOL, OR WILDCAT So. Blanco Pictured Cliffs
14. PERMIT NO.	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 8, T-25-N, R-4-W NMPM
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 7339' GL	12. COUNTY OR PARISH Rio Arriba
	13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

04-27-77 T.D. of 3874'. Ran 128 joints 2 7/8", 6.4#, J-55 production casing, 3862' set at 3874'. Baffle set at 3863'. Cemented with 190 cu. ft. cement. WOC 18 hours. Top of cement at 2900'.

05-27-77 Tested casing to 4000# - ok.
PBDT 3863'. Perfed 3752', 3810', 3812', 3818', 3823', 3824' with 1 shot per zone. Frac'd with 20,000#--10/20 sand and 20,000 gallons treated water. Dropped no sets of balls. Flushed with 924 gallons water.

18. I hereby certify that the foregoing is true and correct

SIGNED

D. B. Busco

TITLE

Drilling Clerk

DATE

June 1, 1977

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: