Form	
(May	1963)

16.

UNITED STATES SUBMIT IN TRIPLICATE® DEPARTMENT OF THE INTERIOR (Other Instructions on reverse side)

Form approved. Budget Bureau No. 42-R1424. 5. LEASE DESIGNATION AND SERIAL NO.

•	•	_	_		•	1	1 _	
J	1	c	ત	I	T	T	1a	

GEOLOGICAL SOUVE	
SUNDRY NOTICES AND REPORTS ON WELLS	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)	Tribal
	7. UNIT AGREEMENT NAME
OIL GAS X OTHER	
2. NAME OF OPERATOR	8. FARM OR LEASE NAME
Energy Reserves Group, Inc.	Jicarilla 35
3. ADDRESS OF OPERATOR	9. WELL NO.
P. O. Box 3280, Casper, WY 82602	4
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.	Blanco Pictured Cliffs
See also space 17 below.) At surface	South - Otero Chacra
890' FSL & 960' FWL (SW SW)	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
0,0 192 0 500 1 12 (2 11 2 11)	M
	Sec.35-T25N-R5W
14. PERMIT NO. 15. ELEVATIONS (Show whether DF, RT, GR, etc.)	12. COUNTY OR PARISH 13. STATE
Ground - 6,785'; K.B 6,798'	Rio Arriba New Mexico

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

TEST WATER SHUT-OFF PULL OR ALTER CASING MULTIPLE COMPLETE SHOOT OR ACIDIZE BEPAIR WELL CHANGE PLANS WATER SHUT-OFF SHOOTING OR ACIDIZING WATER SHUT-OFF SHOOTING OR ACIDIZING (Other) (Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)	NOTICE OF INTENTION TO:			SUBSEQUENT REPORT OF:			
Completion or Recompletion Report and Bog form.)	TEST WATER SHUT-OFF FRACTURE TREAT SHOOT OR ACIDIZE REPAIR WELL	PULL OR ALTER CASING MULTIPLE COMPLETE ABANDON*		WATER SHUT-OFF FRACTURE TREATMENT SHOOTING OR ACIDIZING (Other)	ALTERING CASING ABANDONMENT*		

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

The above described well was spudded at 3:45 A.M., 1-9-77. Drilled 12-1/4" hole to 227'. Ran 5 jts. 210.30' (net) - 8-5/8" O.D., 32#, 8rth, K-55, R-3,ss, new casing set at 225' (K.B.). Cemented w/150 sx of Class "A" cement w/3% CaCl2. Plug down at 12:30 P.M., 1-9-77. Good cement returns.

Nippled up and pressure tested BOPE to 600 psi - held 0.K. Will drill out w/7-7/8" bit after thawing out water lines, etc.



18.	1 hereby certify that the foregoing is true and correct SIGNED Cores C. Hillesgue	TITLE Operations S	Supt Drlg.	DATE 1-10-77
===	(This space for Federal or State office use)			
	APPROVED BY CONTUCTIONS OF APPROVAL, IF ANY:	TITLE		DATE