

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Jicarilla

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Tribal

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla 35

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT
Blanco Pictured Cliffs
South - Otero Chacra11. SEC., T., E., M., OR BLK. AND
SURVEY OR AREA

Sec. 2-T24N-R5W

12. COUNTY OR PARISH 13. STATE

Rio Arriba New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. ☐ OIL
WELL ☐ GAS
WELL ☒ OTHER

2. NAME OF OPERATOR

Energy Reserves Group, Inc.

3. ADDRESS OF OPERATOR

P. O. Box 3280, Casper, WY 82602

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface990' FNL & 1,650' FEL (NW NE $\frac{1}{4}$)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

Ground - 6,743'; K.B. - 6,756'

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

The above described well was spudded at 10:00 P.M., 1-17-77.

Drilled 12-1/4" hole to 222'.

Ran 5 jts. 205.13' (net) - 8-5/8" O.D., 32#, 8rth, K-55, ss, R-3,

New casing set at 220' (K.B.).

Cemented w/150 sx. Class "A" cement w/3% CaCl₂.

Plug down at 4:10 A.M., 1-18-77.

Good returns.

Nipped up and tested BOPE to 600 psi. Held O.K.

Drilled out w/7-7/8" bit at 4:00 P.M., 1-18-77.

18. I hereby certify that the foregoing is true and correct

SIGNED

Dean B. Barnes

TITLE Dist. Prod. Engr.- RMD

DATE 1-19-77

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

