

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved,
Budget Bureau No. 42 R1424.5. LEASE DESIGNATION AND SERIAL NO.
Jicarilla Apache Tribal
Contract #67
6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	7. UNIT AGREEMENT NAME Jicarilla Apache
2. NAME OF OPERATOR El Paso Natural Gas Company	8. FARM OR LEASE NAME Jicarilla 67
3. ADDRESS OF OPERATOR P. O. Box 990, Farmington, New Mexico 87401	9. WELL NO. 18 (PC-CH)
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1850' S, 820' E	10. FIELD AND POOL, OR WILDCAT So. Blanco Pic. Cliffs E. Otero Chacra Ext. 11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 19, T-25-N, R-5-W NMPM
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6597' GL
	12. COUNTY OR PARISH Rio Arriba
	13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

05-24-77 Pictured Cliffs T.D. 2753'. Ran 93 joints 2 7/8", 6.4#, J-55 production casing, 2741' set at 2753'. Baffle set at 2743'. Cemented with 324 cu. ft. cement. WOC 18 hours.

Chacra T.D. 3632'. Ran 121 joints 2 7/8", 6.4#, J-55 production casing, 3620' set at 3632'. Baffle set at 3622'. Cemented with 300 cu. ft. cement. WOC 18 hours. Top of cement at 1850'.

06-09-77 Pictured Cliffs PBTD 2743'. Tested casing to 4000#, ok. Perfed P.C. 2634', 2637', 2642', 2645', 2648', 2651' with 1 shot per zone. Fraced with 23,000#--10/20 sand, 23,000 gallons treated water, no ball sets dropped, flushed with 1260 gallons water.

Chacra PBTD 3622'. Tested casing to 4000#, ok. Perfed Chacra 3496', 3499', 3502', 3505', 3511', 3513' with 1 shot per zone. Fraced with 25,000#--10/20 sand, 25,000 gallons treated water. Dropped no ball sets. Flushed with 840 gallons water.

18. I hereby certify that the foregoing is true and correct

SIGNED



TITLE

Drilling Clerk

DATE

June 10, 1977

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

JUN 21 1977

*See Instructions on Reverse Side