

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Continental Oil Company

3. ADDRESS OF OPERATOR

Box 460, Hobbs, N. M. 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

790' FNL x 1110' FWL OF Sec 10

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7268' GR

5. LEASE DESIGNATION AND SERIAL NO.

Contract No. 122

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Axi Apache "O"

9. WELL NO.

16

10. FIELD AND POOL, OR WILDCAT

Axi Apache
S. Blanco - PC11. SEC., T., R., M., OR BLE. AND
SURVEY OR AREA

Sec 10, T-25N, R-4W

12. COUNTY OR PARISH 13. STATE

Rio Arriba N. M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Set Production Csg

REPAIRING WELL


ALTERING CASING

ABANDONMENT*

☐
☐
☐
☒(NOTE: Report results of multiple completion in Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Drilled to a TD of 3895'. Ran 127 joints 2 7/8" tubing, 6.5#, EUE, J-55 and set at 3883' w/ baffle plate at 3852'. Cemented w/ 200 Sx Heavy Weight w/ 2% KCl, 1/2 #/sack of floccle, .75% CFR-2, .88 Sx Class B 2% KCl, 1/4 #/sack floccle. Preceded cmt. w/ 1600 gal. mud flush. Plugged down at 4:20 pm. 6-13-77. Waiting on completion rig.



18. I hereby certify that the foregoing is true and correct

SIGNED

Wm. A. Butterfield

TITLE

Admin. Supv.

DATE

6-14-77

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

Sum/21 Evvnn MTI REA 216