

Form 9-331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT
(Other instructions
reverse side)

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR
Amerada Hess Corporation

3. ADDRESS OF OPERATOR
Box 2040 - Tulsa, Oklahoma 74102

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface
890' FNL, 1750' FEL

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
6680' GL

14. PERMIT NO.
Verbal

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

16.

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF
FRACTURE TREAT
SHOOT OR ACIDIZE
REPAIR WELL
(Other)

PULL OR ALTER CASING
MULTIPLE COMPLETE
ABANDON*
CHANGE PLANS

WATER SHUT-OFF
FRACTURE TREATMENT
SHOOTING OR ACIDIZING
(Other)

REPAIRING WELL
ALTERING CASING
ABANDONMENT*

Drilling Completion

(NOTE: Report results of multiple completion on W Completion or Recompletion Report and Log form.)
Completion or Recompletion Report and Log form.)
Completion or Recompletion Report and Log form.)
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and pertinent to this work.) *

Ref. Sundry Notice dated 7/28/77

Drilled out from under 9-5/8" Csg. at 365' and drilled to 6900' TD. Circ. and run Dresser-Atlas Logs. TOH, SIM, No correction. RU Dresser-Atlas and check and ran IEL w/SP 6894-370', CNL, CDL w/GR and Calipre 6894-370' with Calipre RD Dresser-Atlas. TIH with bit, circ. & cond. hole to run 5-1/2" OD Csg. LD DP and DC, RU, Ran and Cemented 174 jts. 5 1/2" OD 15.5# K55 8RL R3 SS New Float Shoe on btm. set at 6899. RU HOWCO and cemented 5 1/2" Csg. in 2 stages 1050 sx. cement. Final plug down at 1:00 PM 8/9/77. Set 5 1/2" Gulfco Type RS7 slips in Gulfco Type RS 10" 3000# csg. head. Cut and ND BOP's. Aztec Released/rig at 3:00 PM 8/9/77 and well turned over to Production Department

FINAL REPORT FROM DRILLING SERVICES.

18. I hereby certify that the foregoing is true and correct

SIGNED

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE Admin. Svcs. Mgr. - Drilling

TITLE

*See Instructions on Reverse Side