

Article II - B Paragraph 3

Blowout Preventor to be the standard 10" Schaeffer
Doublegate Hydraulic BOP tested to 5000 psia.
BOP tested when leaving rental warehouse and checked
for efficient operation daily.

RECEIVED
JUN 26 1978
U.S. GEOLOGICAL SURVEY