

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. ☐ OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR
Atlantic Richfield Company

3. ADDRESS OF OPERATOR
Lincoln Tower Bldg.
1860 Lincoln Street, Suite 501, Denver, Colorado 80295

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

SW SE 800' FSL & 2300' FEL Section 18

14. PERMIT NO. API#30-039-21847 15. ELEVATIONS (Show whether DF, RT, GR, etc.)
Mr. Schmidt 10-2-78 6888' GR

5. LEASE DESIGNATION AND SERIAL NO.
SF-080472-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME
- - -

7. UNIT AGREEMENT NAME
- - -

8. FARM OR LEASE NAME
Torkin

9. WELL NO.
1

10. FIELD AND POOL, OR WILDCAT
West Lindrith Gallup-Dakota

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec. 18-24N-3W

12. COUNTY OR PARISH
Rio Arriba

13. STATE
New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐ PULL OR ALTER CASING ☐
FRACTURE TREAT ☐ MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐ ABANDON* ☐
REPAIR WELL ☐ CHANGE PLANS ☐
(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐ REPAIRING WELL ☐
FRACTURE TREATMENT ☐ ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐ ABANDONMENT* ☒
(Other) Cement Prod'n Casing

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Ran logs.

Drilled 7-7/8" hole to 7593' T.D. / Ran 186 jts, 7609', of 5-1/2" OD 15.5 & 17# N-80 K-55 8rd Rg 3 new casing, set at 7593' KB. Cmt'd 1st stage w/250 sx 50-50 poz w/4% gel, 6-1/2# gilsonite/sack, 3/4% CFR-2, 2/10% HR-4 foll by 150 sx 01 "B". PD @ 6:30 pm, 11/20/78. Cmt'd 2nd stage w/130 sx 50-50 poz w/4% gel, 6-1/2# gilsonite/sack, 3/4% CFR-2 plus 120 sx 01 "B" neat. PD @ 10:00 pm, 11/20/78. Spearheaded each cmt job w/500 gals mud flush. DV tool @ 3107', FC @ 7550'.

11-20-78 Waiting on Completion.

18. I hereby certify that the foregoing is true and correct

SIGNED

B. R. Still
B. R. Still

TITLE

Operations Info. Ass't.

DATE

11-30-78.

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: