

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF-078915

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Mobil Federal 34

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Chacon Dakota
Associated11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREASec. 34-T24N-R3W
N.M.P.M.

12. COUNTY OR PARISH

Rio Arriba

13. STATE

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

ODESSA NATURAL CORPORATION Attn: John Strojek

3. ADDRESS OF OPERATOR

P.O. Box 3908 Odessa, Texas 79760

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

790'FSL, 790'FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7092'GL, 7105'DF, 7106'KB

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

12/1/78 Spud Well

12/10/78 T.D. 360'

Ran 9 jts. 8-5/8", 24.0 lb., K-55 casing (343.55') set at
356.55' with 350 sacks Class "B" cement with 3% Calcium
Chloride and 1/4 lb. Flocele per sack. Cement circulated.
Pressure test with 500 psig. Test ok.

1/1/79 T.D. 7617'

Ran 178 jts., 4-1/2", 10.50 & 11.60 lb. K-55 casing (7519.18')
set at 7529.18' with-First Stage: 400 sacks 50-50 Pozmix with 6-1/4 lbs.
Gilsonite and 6 lbs. salt per sack.Second Stage: 135 sacks 65-35 Pozmix (12% gel) with 6-1/4
lbs. Gilsonite per sack, followed by 50 sacks
Class "B" Neat cement. Stage collar st 3224'

FOR: ODESSA NATURAL CORPORATION

18. I hereby certify that the foregoing is true and correct

SIGNED

Ewell N. Walsh, P.E.

TITLE

President, Walsh Engr.
& Prod. Corp.

DATE 1/16/79

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side

JAN 17 1979