

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

**SUNDRY NOTICES AND REPORTS ON WELLS**

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☐ gas ☒ other ☐  
well well

2. NAME OF OPERATOR  
Schalk Development Company

3. ADDRESS OF OPERATOR  
P. O. Box 25825

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.) 1190' FSL, 790' FWL  
AT SURFACE:  
AT TOP PROD. INTERVAL:  
AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF	<input type="checkbox"/>	<input type="checkbox"/>
FRACTURE TREAT	<input type="checkbox"/>	<input type="checkbox"/>
SHOOT OR ACIDIZE	<input type="checkbox"/>	<input type="checkbox"/>
REPAIR WELL	<input type="checkbox"/>	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>	<input type="checkbox"/>
MULTIPLE COMPLETE	<input type="checkbox"/>	<input type="checkbox"/>
CHANGE ZONES	<input type="checkbox"/>	<input type="checkbox"/>
ABANDON*	<input type="checkbox"/>	<input type="checkbox"/>
(other) <u>Drilling</u>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

5. LEASE NM 23041  
6. IF INDIAN, ALLOTTEE OR TRIBE NAME  
-----  
7. UNIT AGREEMENT NAME  
-----  
8. FARM OR LEASE NAME  
Schalk 41  
9. WELL NO.  
2  
10. FIELD OR WILDCAT NAME  
Blanco Mesa Verde  
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA  
Sec. 8, T25N, R3W  
12. COUNTY OR PARISH 13. STATE  
Rio Arriba New Mexico  
14. API NO.  
-----  
15. ELEVATIONS (SHOW DF, KDB, AND WD)  
7112 GR

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

1/3/79 Ran 185 Jts (6038') 4-1/2" 10.5# casing. Set @ 6014 KBM. Cemented with 125 sxs Howco Light Wt and 170 sxs Pozmix (2% Gel; 6-1/2# Gilsonite; 7# Salt). Plug down @ 5:45 P.M. Rig down and move off.

Completion scheduled for latter part of January, 1979.

Subsurface Safety Valve: Manu. and Type

Set @

18. I hereby certify that the foregoing is true and correct

SIGNED [Signature] TITLE Managing Partner DATE 1/9/79

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
CONDITIONS OF APPROVAL IF ANY:

JAN 12 1979