

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Jicarilla Contract No. 111

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla

7. UNIT AGREEMENT NAME

- - - -

8. FARM OR LEASE NAME

Jicarilla

9. WELL NO.

102

10. FIELD AND POOL, OR WILDCAT

W. Lindrith Gallup-Dakota

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 6-24N-4W

12. COUNTY OR PARISH 13. STATE

Rio Arriba

New Mexico

1. OIL ☒ GAS ☐  
WELL WELL OTHER

2. NAME OF OPERATOR ARCO Oil and Gas Company,  
Division of Atlantic Richfield Company

3. ADDRESS OF OPERATOR 501 Lincoln Tower Building,  
1860 Lincoln Street, Denver, Colorado 80295

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)  
At surface

1650' FNL & 1650' FWL Section 6-24N-4W (SE NW) (Unit F)

14. PERMIT NO.

API # 30-039-22006

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6847' GL (Ungraded)

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) N.O. Spud and Surf. Casing

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Spud 12-1/4" hole @ 6:00 pm, 3/25/79. Drilled to 330'. RU & ran 7 jts. (314') 8-5/8" OD  
2 1/2" K-55 ST&C casing set @ 327' RKB, cmt'd w/ 300 sx Class "B" w/2% CaCl + 1/4" flocele/sx.  
FC @ 282', Ctrlzrs @ 241', 152' & 62'. Plugged dn @ 6:00 am, 3/26/79. Float held OK.  
Circled 40 sx cmt to pit.

3/26/79 Waiting on cement.

18. I hereby certify that the foregoing is true and correct

SIGNED

W. A. Walther, Jr.

TITLE Operations Manager

DATE 3-26-79.


(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:



RECEIVED

MAR 29 1979