

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)


1. oil ☒ well ☐ gas well ☐ other ☐
2. NAME OF OPERATOR
J. Gregory Merrion & Robert L. Bayless
3. ADDRESS OF OPERATOR
P. O. Box 1541, Farmington, NM 87401
4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 1725 FNL & 800 FEL
AT TOP PROD. INTERVAL: Same
AT TOTAL DEPTH: Same

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:
TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
CHANGE ZONES ☐
ABANDON* ☐
(other) ☐

SUBSEQUENT REPORT OF:

☐
☐
☐
☐
☐
☐
☐
☐
☒



(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

See Attached

RECEIVED
DEC 13 1984
OIL CON. DIV.
DIST. 3

Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED [Signature] TITLE Engineer DATE 10/29/81

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

APPROVED
AS AMENDED

DEC 10 1984
s/ J. Stan McKee
M. MILLENBACH
AREA MANAGER

*See Instructions on Reverse Side

100000

MERRION & BAYLESS

East Lindrith No. 4
SE/NE Section 26, T24N, R2W
Rio Arriba County, New Mexico

10/26/31 Move in, rig up Bayless #3.

10/28/31 Trip to bottom w/1-1/2" tubing. Mixed 25 sx Class 'B' and spotted from TD to 2700 ft. Filled hole w/9.2 lb/gal mud from 2700' to surface. Spotted 10 sx Class 'B' from 245 ft. to surface. Lay down tubing and filled wellbore w/cement. Rig down, move off.