16.

UNITED STATES DEPARTMENT OF THE INTERIOR (Other Instructions on reverse side)

SUBMIT IN TRIPLICATE.

Form approved. Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Contract #127	
---------------	--

SEOLOGICAL SURVEY	CONCINCE #127
	6. IF INDIAN, ALLOTTEE OR TRIBE
ALID DEDODEC ON WELLC	0

SUNDRY NOTION OF THE PROPERTY	Jicarilla Apache		
OIL GAS OTHER		7. UNIT AGREEMENT NAME	
2. NAME OF OPERATOR	8. FARM OR LEASE NAME		
Cotton Petroleum Corporation		Apache	
3. ADDRESS OF OPERATOR		9. WELL NO.	
717-17th Street, Suit	e 2200, Denver, Colorado 80202	132	
 LOCATION OF WELL (Report location cle See also space 17 below.) At surface 	10. FIELD AND POOL, OR WILDCAT Lindrith-Gallup-Dakota West		
1980' FWL & 1980' FSL		11. SEC., T., R., M., OR BLK. AND SURVEY OR ARBA	
		Sec 4-24N-4W	
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.)	12. COUNTY OR PARISH 13. STATE	
	6782' GR	Rio Arriba New Mexico	

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		House do and the second		
TEST WATER SHUT-OFF	PULL OR ALTER CASING		WATER SHUT-OFF	REPAIRING WELL
FRACTURE TREAT	MULTIPLE COMPLETE	_	FRACTURE TREATMENT	ALTERING CASING
SHOOT OR ACIDIZE	ABANDON*		SHOOTING OR ACIDIZING	ABANDONMENT*
REPAIR WELL	CHANGE PLANS		(Other)	Itiple completion on Well
(Other)	L		(Note: Report results of mul Completion or Recompletion R	leport and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and rongs pertinent to this work.) •

5-30-80 Spud well.

TD 375', ran 8 jnts, 8 5/8" K-55 ST&C casing Set @ 370' with 275 sacks Class "B" cement with 5-30-80 3% CaCl. Cement circulated to surface.

TD 7432;. Ran 228 jnts, 4 1/2" 10.5#, 11.6# K-55 6-14-80 ST&C casing. Set @7432' and cemented as follows:

> 600 sacks 50-50 Pox with 6 1/4# Gilsonite Stage 1: and 2% gel.

DV @ 3969', 100 sacks 65-35 Poz with Stage 2: 10% gel, 12 1/2# Gilsonite, 600 sacks 50-50 Poz, 2% gel.

Est. cement top @ 1700'.



,	• • • • • • • • • • • • • • • • • • •	
18. I hereby certify that the foregoing is true and correct SIGNED Cod (SC)	TITLE Division Production Manager	r _{DATE} 5-25-80
(This space for Federal or State office use)		
APPROVED BYCONDITIONS OF APPROVAL, IF ANY:	TITLEA	CCEPTED FOR RECORD