

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

This form is not to
be used for reporting
packer leakage tests
in Southeast New Mexico

OIL CONSERVATION DIVISION

RECEIVED PA 77
REVISED 10/10/77

MAR 4 1989

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator AMOCO PRODUCTION COMPANY Lease JICARILLA CONTRACT 146 Well No. 34
Location of Well: Unit B Sec. 3 Twp. 25 Rge. 5 County RIO ARriba

	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	CHACRA	GAS	FLOW	TBG
Lower Completion	MESAVERDE	GAS	FLOW	TBG

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in <u>2-26-89</u>	Length of time shut-in <u>5 days</u>	SI press. psig <u>690</u>	Stabilized? (Yes or No) <u>yes</u>
Lower Completion	Hour, date shut-in <u>2-26-89</u>	Length of time shut-in <u>3 days</u>	SI press. psig <u>665</u>	Stabilized? (Yes or No) <u>yes</u>

FLOW TEST NO. 1

Commenced at (Hour, date)*		PRESSURE		PROD. ZONE TEMP.	REMARKS
TIME (Hour, date)	LAPSED TIME SINCE*	Upper Completion	Lower Completion		
<u>2/26/89</u>	<u>Day 1</u>	<u>690</u>	<u>665</u>		<u>Both zones SI</u>
<u>2/27/89</u>	<u>Day 2</u>	<u>690</u>	<u>665</u>		<u>Both zones SI</u>
<u>2/28/89</u>	<u>Day 3</u>	<u>690</u>	<u>665</u>		<u>Both zones SI</u>
<u>3/1/89</u>	<u>Day 4</u>	<u>690</u>	<u>665</u>		<u>Both zones SI</u>
<u>3/2/89</u>	<u>Day 5</u>	<u>690</u>	<u>300</u>		<u>Lower zone Flow</u>
<u>3/3/89</u>	<u>Day 6</u>	<u>690</u>	<u>320</u>		<u>Lower zone Flow</u>

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____
Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

MID-TEST SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

(Continue on reverse side)

Commenced at (hour, date) **

[illegible]

10

BOPD based on

ପଃ. ୨୭୭

Hours.

CLAY.

GOR

52:

MCFPD: Tested thru (Orifice or Meter):

Remarks:

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved

MAR 17 1989⁹

New Mexico Oil Conservation Division

Original Signed by CHARLES GHOLSON

DEPUTY CH. & GAS INSPECTOR, DIST. #3

Trade

Date _____

Tide

By

Operator

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test will be commenced on each multiple completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracturing treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operations shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for a period of 24 hours in the case of an oil well. Note: If, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.
5. Following completion of Flow Test No. 1, the well shall again be shut-in, to second down with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no test was indicated during Flow Test No. 1. Proceedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except

1. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests: immediately prior to the beginning of each flow-period; at fifteen-minute intervals during the first hour thereof; and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow-period. 7-day tests: immediately prior to the beginning of each flow-period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow-period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

2. Hourly oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be requested on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

3. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Area District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Pattern Lease Form Revised 10-01-78 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).