

STATE OF NEW MEXICO
ENERGY and MINERALS DEPARTMENT

RECEIVED

NOV 29 1990 Page 1

OIL CONSERVATION DIVISION

OIL CON. DIV.
DIST. 3

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator: AMOCO PRODUCTION COMPANY Lease/Well #: JIC CONTRACT 148 26

Location of Well: H142505 Meter #: 85688 RTU: 1-058-01 County: RIO ARRI

	NAME RESERVOIR OR POOL	TYPE PROD	METHOD PROD	MEDIUM PROD
UPR COMP	SO BLANCO PICTURED CLIFF 85689	GAS	FLOW	TBG
LWR COMP	OTERO CHACRA 85688	GAS	FLOW	TBG

PRE-FLOW SHUT-IN PRESSURE DATA

	Hour/Date Shut-In	Length of Time Shut-In	SI Press. PSIG	Stabilized
UPR COMP	09/17/90	72 Hours	279	yes
LWR COMP	09/17/90	72 Hours	597	yes

FLOW TEST DATE NO.1

Commenced at (hour,date)*				Zone Producing (Upr/Lwr)	
TIME (hour, date)	LAPSED TIME SINCE*	PRESSURE		Prod Temp.	REMARKS
		Upper	Lower		
09/17/90	Day 1	275	590		Both Zones SI
09/18/90	Day 2	280	600		Both Zones SI
09/19/90	Day 3	279	597		Both Zones SI
09/20/90	Day 4	279	597		flowed Low Zone
09/21/90	Day 5	279	609		"
09/22/90	Day 6	287	386		"

Production rate during test

Oil: _____ BOPD based on _____ BBLs in _____ Hrs _____ Grav _____ GOR _____

Gas: _____ MFCPD: Tested thru (Orifice or Meter): METER

MID-TEST SHUT-IN PRESSURE DATA

	Hour, Date SI	Length of Time SI	SI Press. PSIG	Stabilized (yes/no)
UPR COMP				

Commenced at (hour, date) **

Zone producing (Upper or Lower)

TIME (hour, date)	LAPSED TIME SINCE **	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD: Tested thru (Orifice or Meter): _____

Remarks: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved NOV 29 1990 19 _____
New Mexico Oil Conservation Division

By _____ Original Signed by CHARLES GHOLSON

Title DEPUTY OIL & GAS INSPECTOR, DIST. #3Operator AMOCO PRODUCTION COMPANYBy ShallasTitle Field TestDate 11/27/90

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operations shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an annual packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. The test for Flow Test No. 2 is to be the same as for Flow Test No. 1 except

that the previously produced zone shall remain shut-in while the zone which was last shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a pressure gauge at time intervals as follows: 3-hour tests: immediately prior to beginning of each flow period, at fifteen-minute intervals during the first hour thereof, hourly intervals thereafter, including one pressure measurement immediately prior to conclusion of each flow period. 7-day tests: immediately prior to the beginning of flow period, at least one time during each flow period (at approximately the midpoint) and immediately prior to the conclusion of each flow period. Other tests may be taken as desired, or may be requested on wells which have previously furnished test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be measured and recorded with recording pressure gauges the accuracy of which checked at least twice, once at the beginning and once at the end of each test; deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, a logging gauge shall be required on the oil zone only, with deadweight pressures as above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 completion of the test. Tests shall be filed with the Asset Division Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form 10-01-78 with all deadweight pressures indicated thereon as well as the temperatures (gas zones only) and gravity and GOR (oil zones only).