

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Form Approved
Budget Bureau No. 41-R-474

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☒ gas ☒ other ☐
well well

2. NAME OF OPERATOR

Getty Oil Company

3. ADDRESS OF OPERATOR

P.O. Box 3360, Casper, WY 82602-3360

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)

AT SURFACE: 1650' FSL & 810' FWL of Sec. 18

AT TOP PROD. INTERVAL: same

AT TOTAL DEPTH: same

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

CHANGE ZONES ☐

ABANDON* ☐

SUBSEQUENT REPORT OF:

(other) Subsequent Report of Commingling

5. LEASE

SF-079600

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

C.W. Roberts

9. WELL NO.

3A

10. FIELD OR WILDCAT NAME

Blanco MesaVerde/Ojito Gallup-Dakota

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

L, Sec. 18-T25N-R3W

12. COUNTY OR PARISH 13. STATE

Rio Arriba New Mexico

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)

7090' GR

RECEIVED
JAN 14 1983
U.S. GEOLOGICAL SURVEY
FEDERAL BUREAU OF REVENUE
(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

In accordance with New Mexico State Order #R7139, Getty Oil Co. downhole commingled production from the Blanco MesaVerde & Ojito Gallup-Dakota Formations of this well as follows:

On 1-5-83, MIRU completion unit. POH w/ MesaVerde tbg. POH w/ Dakota tbg.

On 1-6-83, TIH & milled on packer.

On 1-7-83, milled on pkr & POH w/pkr.

On 1-8-83, TIH w/2 3/8" prod tbg, set @ 7615'.

On 1-9-83, SI to build up pressure.

On 1-10-83, Installed plunger lift.

On 1-11-83, Swab & put on production.

Subsurface Safety Valve: Manu. and Type

Set @ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Superintendent

DATE 1-12-83

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

*See Instructions on Reverse Side

JAN 14 1983

NMOCC

RECEIVED