(Signature)

Area Superintendent (Title)

9-20-82

(Date)

TITLE DEPUTY OIL & GAS INSPECTOR, DIST. #3

This form is to be filed in compliance with RULE 1104.

If this is a request for allowable for a newly drilled or deepene well, this form must be accompanied by a tabulation of the deviation tests taken on the well in accordance with RULE 111.

All sections withis form must be filled out completely for allowable on new and recompleted wells.

Fill out only Sections I, II, III, and VI for changes of owner well name or number, or transporter, or other such change of condition

Separate Forms C-104 must be filed for each pool in multipl completed wells.

Attachment
Item 28. Cementing Record

- 8 5/8" casing Cmt'd w/295 cu ft Class "B" cmt w/2% CaCl₂ & 63# cellophane. Circ out 20 bbl good cmt.
- 5 1/2" casing Cmt'd lst Stage w/200 cu ft 50/50 Poz Lite cmt w/
 4% gel, 800# perlite, 25# cellophane. Tailed w/
 424 cu ft Class "H" self-stress cmt w/10% stress
 additive, 0.6% D60, & 69# cellophane. Opened DV @
 5191'. Circ out 5 bbl cmt @ surf.
 Cmt'd 2nd Stage w/520 cu ft 50/50 Poz Lite cmt w/
 4% gel, 2080# perlite, & 65# cellophane. Tailed w/
 88 cu ft Class "B" Neat cmt. Opened DV @ 3833'.
 Circ no cmt to surf.
 Cmt'd 3rd Stage w/770 cu ft 50/50 Poz Lite cmt w/
 4% gel, 3080# perlite, & 96# cellophane. Tailed w/
 649 cu ft Class "B" cmt w/0.6% D60 & 138# cellophane.
 Circ out 20 bbl good cmt.

This well flowed for 3 hours on 8-2-82 for its initial potential test and the first half of the packer leakage test. The well was shut in until 9-15-82 at which time the well was connected and turned into Getty's Jicarilla "C" compressor system.