

9-331
1973

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☐ gas ☒ other ☐

2. NAME OF OPERATOR
Energy Reserves Group, Inc.

3. ADDRESS OF OPERATOR
P. O. Box 3280, Casper, WY 82602

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 1,590' FSL & 1,630' FWL (NE/SW)
AT TOP PROD. INTERVAL:
AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
CHANGE ZONES ☐
ABANDON* ☐
(other) Well History ☒

SUBSEQUENT REPORT OF:

☐
☐
☐
☐
☐
☐
☐
☐
☒

Form Approved.
Budget Bureau No. 42-R1424

5. LEASE
Jicarilla Tract 35
6. IF INDIAN, ALLOTTEE OR TRIBE NAME
Jicarilla Apache
7. UNIT AGREEMENT NAME
8. FARM OR LEASE NAME
Jicarilla
9. WELL NO.
14
10. FIELD OR WILDCAT NAME
West Lindreth Gallup/Dakota
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec. 35-T25N-R5W
12. COUNTY OR PARISH
Rio Arriba
13. STATE
New Mexico
14. API NO.
15. ELEVATIONS (SHOW DF, KDB, AND WD)
G.L. 6,807' K.B. 6,820'

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

RECEIVED
NOV 30 1981
OIL CON. COM.
DIST. 3

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Drld. 7-7/8" hole to 7,315' and ran logs

Ran 188 jts - 4-1/2" O.D., 11.6# & 10.5#, K-55, R-3, new casing set @ 7,315' K.B. w/DV collars @ 5,359' & 3,929'. Cemented 1st stage w/500 sx. 50-50 Pozmix & cement w/2% Gel & 1/4# Flocele/sx. Good circulation through out job. Plug down @ 4:15 p.m., 11-19-81. Failed to cement 2nd stage due to placement of DV collars. Cemented 3rd stage w/400 sx. 50-50 Pozmix & cement w/2% Gel & 1/4# Flocele/sx. Plug down @ 8:30 p.m., 11-19-81. Good circulation through out job.

11-23-81. W.O.C. & W.O.C.T.

Subsurface Safety Valve: Manu. and Type _____

18. I hereby certify that the foregoing is true and correct

SIGNED N.D. Thomas TITLE Drlg Foreman-RMD DATE November 23, 1981

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____ DATE _____

NMOCC

*See Instructions on Reverse Side

BY