

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

SF 078301

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

East Bisti Unit

8. FARM OR LEASE NAME

9. WELL NO.

100

10. FIELD AND POOL, OR WILDCAT

Bisti Lower Gallup

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Section 1-24N-10W

12. COUNTY OR PARISH 13. STATE

San Juan

New Mexico

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Skelly Oil Company

3. ADDRESS OF OPERATOR

1860 Lincoln Street-Denver, Colorado 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

660' FSL & 1980' FWL Section 1-24N-10W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6870' GR 6883' DF

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☒

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

All depths shown are from ground level

9/17/71 MI & RU Aztec Well Service Unit. Pulled rods. Spotted cement plug 5498-5398'. Pulled 2" tubing. Worked 5-1/2" casing to free same. Rigged up blue jet and perforated 5-1/2" casing 1829-1830' with 4 shots. Perforated 1059-1060' with 4 shots. Spotted cement plug 1830-1680' and from 1060-960'. Shot 5-1/2" casing off at 930'. Spotted cement plug 960-860', 50' inside casing stub and 50' above casing stub. Pulled total of 23 joints (930') 5-1/2" casing.

Spotted 10' cement plug in surface casing. Installed dry hole marker.

Completed P&A 9/17/71.

18. I hereby certify that the foregoing is true and correct

SIGNED

L. B. B.

TITLE

Lead Clerk

DATE

11-2-71

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: