

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 078623

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

East Bisti Unit

8. FARM OR LEASE NAME

9. WELL NO.

92

10. FIELD AND POOL, OR WILDCAT

Bisti Lower Gallup

11. SEC. T., R., M., OR BLK. AND  
SURVEY OR AREA

Section 4-24N-10W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS  
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Skelly Oil Company

3. ADDRESS OF OPERATOR

1860 Lincoln Street-Denver, Colorado 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)

At surface

1956' FSL &amp; 560' FEL Section 4-24N-10W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6877' KB

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☒(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)


17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

All depths shown are from ground level

9/19/71 MI & RU Aztec Well Service Unit. Pulled rods. Spotted cement plug 5420-5320'. Pulled 2-1/2" tubing. Worked 5-1/2" casing to free same. Rigged up blue jet and perforated 5-1/2" casing 1759-1760' with 4 shots and perforated 1009-1010' with 4 shots. Spotted cement plug 1760-1610' and 1010-910'. Shot 5-1/2" casing off at 750'. Spotted cement plug 800-700', 50' inside casing stub and 50' above casing stub. Pulled total of 24 joints (755') 5-1/2" casing.

Spotted 10' cement plug in surface casing. Installed dry hole marker.

Completed P&amp;A 9/19/71.



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Lead Clerk

DATE

11-2-71

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side