

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator Merrion & Bayless Lease North Lindreth Well No. 1
Location of Well: Unit M Sec. 20 Twp. 26N Rge. 2W County Rio Arriba
Type of Prod. Method of Prod. Prod. Medium
(Oil or Gas) (Flow or Art. Lift) (Tbg. or Csg.)

Upper Completion	Gavilan Pictured Cliffs	Gas	Flow	Tbg.
Lower Completion	Blanco Mesa Verde	Gas	Flow	Tbg.

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Compl	Hour, date Shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
	6-23-74	72 hour	238	No
Lower Compl	Hour, date Shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
	6-23-74	72 hour	970	No

FLOW TEST NO. 1

Commenced at (hour, date)*				Zone producing (Upper or Lower):	
Time (hour, date)	Lapsed time since*	Pressure		Prod. Zone Temp.	Remarks
		Upper Compl.	Lower Compl.		
6-27-74	24 hour	241	159		Lower zone prod.
6-28-74	48 hour	243	158		Lower zone prod.

Production rate during test
Oil: _____ BOPD based on _____ Bbls. in _____ Hrs. _____ Grav. _____ GOR _____
Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

MID-TEST SHUT-IN PRESSURE DATA

Upper Compl	Hour, date Shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower Compl	Hour, date Shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

FLOW TEST NO. 2

Commenced at (hour, date)**				Zone producing (Upper or Lower):	
Time (hour, date)	Lapsed time since **	Pressure		Prod. Zone Temp.	Remarks
		Upper Compl.	Lower Compl.		

Production rate during test
Oil: _____ BOPD based on _____ Bbls. in _____ Hrs. _____ Grav. _____ GOR _____
Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

REMARKS: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

JUL 8 1974

Approved: _____ 19 _____
New Mexico Oil Conservation Commission

By Al Leadick

Title PETROLEUM ENGINEER DIST. NO. 3

Operator Merrion & Bayless

By Dwight Merrion

Title Co-Owner

Date July 5, 1974



1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: If, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3-hour tests: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Commission on Northwest New Mexico Packer Leakage Test Form Revised 11-1-58, with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only). A pressure versus time curve for each zone of each test shall be constructed on the reverse side of the Packer Leakage Test Form with all deadweight pressure points taken indicated thereon. For oil zones, the pressure curve should also indicate all key pressure changes which may be reflected by the recording gauge charts. These key pressure changes should also be tabulated on the front of the Packer Leakage Test Form.

[illegible]

1974 PACER LEAKAGE TEST
 NORTH LINDRETH Com. No. 1
 M-56620, T26N, R2W
 RIO ARriba Co, New Mex
 MERRION & BAYLESS OP



