

0	19
---	----

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R359.4.
Approval expires 12-31-60.

Indian Agency Jicarilla Apache
Tribe of Indians Contract#
103
Allottee NW/4, Sec. 19, T-26N,
R-4E, N.M.P., Rio Arriba
Lease No. County, New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	RECEIVED JUL 13 1959 U. S. GEOLOGICAL SURVEY SARASOTA, NEW MEXICO
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

August 10, 1959

Well No. 4-4/ is located 1850 ft. from N line and 190 ft. from W line of sec. 19
NW/4 N. 19 26 4 1
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
So. Blanco - N. M. Rio Arriba New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6334 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

1. Ran 6 jts. 9-5/8", 32.30., 3-40 surface cas. on June 12, 1959. Landed pipe at 204' s.m.l. Cemented with 120 sx regular cement with 2% Calcium Chloride
2. Drilled plug & pressured up to 700 psi for 30 minutes on June 13, 1959-Pressure held.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company SOUTHERN UNION GAS COMPANY

Address 1001 Burt Building
Dallas, Texas

By Frank H. Hestlin
Title Drilling Superintendent