

(SUBMIT IN TRIPLICATE)

Indian Agency JicarillaUNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYAllottee Jicarilla TribalLease No. Contract 109

X			

## SUNDRY NOTICES AND REPORTS ON WELLS

RECEIVED

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	<u>OCT 28 1957</u>
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL		SUBSEQUENT REPORT OF REDRILLING OR REMEDIAL	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		<u>Subsequent Report of Sandfrace Treatment</u>	<u>X</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

October 28th, 1957Well No. 7-F is located 1190 ft. from N line and 1040 ft. from W line of sec. 22NW/4 NW/4 Sec. 22  
(1/4 Sec. and Sec. No.)26N  
(Twp.)5W  
(Range)N.M.P.M.  
(Meridian)S. Blanco PC Ext.  
(Field)Rio Arriba  
(County or Subdivision)New Mexico  
(State or Territory)The elevation of the derrick floor above sea level is 6571 ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

9-26-57 TD 3120'. Cleaned out to 3100'. Perforated 3025-3046' and 3066-3081' with 4 shots per foot. Sandfraced with 25,000 gallons water and 30,000# sand, flushed with 3000 gallons water. Breakdown pressure 3300#, treating pressure 1000-1650#. Dropped 100 rubber balls halfway through treatment. Average injection rate 56.1 barrels per minute.

9-27-57 After 15 hours flowing 3,640 MCF/day.

I understand that this plan of work must receive approval in writing by the Geological Survey before operation may be commenced.

Company EL PASO NATURAL GAS COMPANYAddress Box 997Farmington, New Mexico

By

DC PhinstonTitle Petroleum Engineer

