

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator Consolidated Oil & Gas, Inc. Lease Apache Well No. 2-16  
Location \_\_\_\_\_  
of Well: Unit C Sec. 16 Twp. 26N Rge. 3W County Rio Arriba

Name of Reservoir or Pool	Type of Prod. (Oil or Gas)	Method of Prod. (Flow or Art. Lift)	Prod. Medium (Tbg. or Csg.)
---------------------------	-------------------------------	--	--------------------------------

	Name of Reservoir or Pool	(Oil or Gas)	(Flow or Art. Lift)	(Tbg. or Csg.)
Upper Completion	Tapicito Pictured Cliffs	Gas	Flow	Tubing
Lower Completion	Blanco Mesaverde	Gas	Flow	Tubing

PRE-FLOW SHUT-IN PRESSURE DATA

PRE-FLOW SHUT-IN PRESSURE DATA					
Upper	Hour, date	9:00 A.M.	Length of	SI press.	Stabilized?
Compl	Shut-in	7/8/63	time shut-in	psig 987	(Yes or No) No
Lower	Hour, date	9:00 A.M.	Length of	SI press.	Stabilized?
Compl	Shut-in	7/8/63	time shut-in	psig 1169	(Yes or No) No

FLOW TEST NO. 1

Commenced at (hour, date)* 9:00 A.M., 7/15/63		Zone producing (Upper or Lower): Upper
---	--	--

Time (hour, date)	Lapsed time since*	Pressure		Prod. Zone Temp.	Remarks
		Upper Compl.	Lower Compl.		
7/15/63					
9:15 A.M.	15 min.	128	1170	32	
9:30 A.M.	30 min.	97	1173	34	
9:45 A.M.	45 min.	86	1174	34	
10:00 A.M.	1 hr.	77	1174	35	
11:00 A.M.	2 hrs.	38	1174	35	
12:00 P.M.	3 hrs.	29	1175	35	

	Production rate during test
--	-----------------------------

Oil: \_\_\_\_\_ BOPD based on \_\_\_\_\_ Bbls. in \_\_\_\_\_ Hrs. \_\_\_\_\_ Grav. \_\_\_\_\_ GOR \_\_\_\_\_  
Gas: 558 MCFPD; Tested thru (Orifice or Meter): Orifice

MID-TEST SHUT-IN PRESSURE DATA

RED-TEST SHUT-IN PRESSURE DATA					
Upper	Hour, date	12:00 P.M.	Length of	SI press.	Stabilized?
Compl	Shut-in	7/15/63	time shut-in	psig 913	(Yes or No) No
Lower	Hour, date	9:00 A.M.	Length of	SI press.	Stabilized?
Compl	Shut-in	7/8/63	time shut-in	psig 1171	(Yes or No) No

FLOW TEST NO. 2

Commenced at (hour, date)**	9:45 A.M., 7/22/63	Zone producing (Upper or Lower):	Lower
-----------------------------	--------------------	----------------------------------	-------

Time (hour, date)	Lapsed time since **	Pressure		Prod. Zone Temp.	Remarks
		Upper Compl.	Lower Compl.		
7/22/63 10:00 A.M.	15 min.	913	211	36	
10:15 A.M.	30 min.	913	151	36	
10:30 A.M.	45 min.	914	115	36	
10:45 A.M.	1 hr.	914	97	37	
11:45 A.M.	2 hrs.	915	69	37	
12:45 A.M.	3 hrs.	915	57	37	

Production rate during test

Oil: \_\_\_\_\_ BOPD based on \_\_\_\_\_ Bbls. in \_\_\_\_\_ Hrs. \_\_\_\_\_ Grav. \_\_\_\_\_ GOR \_\_\_\_\_  
Gas: 937 MCFPD; Tested thru (Orifice or Meter): \_\_\_\_\_ Orifice \_\_\_\_\_


REMARKS: \_\_\_\_\_

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved: 7-31-1963  
New Mexico Oil Conservation Commission

By A. R. Bendrich Title Chief Engineer JUL 3 1963 COM.

Title PETROLEUM ENGINEER DIST. NO. 3 Date July 30, 1963 OIL CON. DIST. 3



# NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: If, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.
5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3-hour tests: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.
- 24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.
8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Commission on Northwest New Mexico Packer Leakage Test Form Revised 11-1-58, with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only). A pressure versus time curve for each zone of each test shall be constructed on the reverse side of the Packer Leakage Test Form with all deadweight pressure points taken indicated thereon. For oil zones, the pressure curve should also indicate all key pressure changes which may be reflected by the recording gauge charts. These key pressure changes should also be tabulated on the front of the Packer Leakage Test Form.

