

Pacific Northwest Pipeline Corp. # 7-8 "N"

1/ 8-22-56-40

Packer Test 9-17-56

Pictured Cliffs Flow

Shut-in Pressures (psig): Tubing: 1131 (Mv) ; Casing: 1063 (Pc) ; 25 Days.
3/4" Choke

Started test @ 12:15 PM Ended @ 3:15 PM.

Time	Flow Pres.	Shut-in Pres.	temp.
12:15 PM	1063 (S.I.)	1131	
12:50	517	1133	
1:30	498	1135	
3:15	429	1134	<i>65°</i>

Recording pressure gauge used.

Tested by: Bill Richardson (PNW)

Witnessed by: A.R. Kendrick (NMOCC)