

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42 R1424.
LEASE DESIGNATION AND SERIAL NO.

SUNDRY NOTICES AND REPORTS ON WELLS

(Use this form for proposals to drill or to deepen or plug back to a different reservoir.
See APPLICATION FOR PERMIT for such proposals.)

1. NAME OF OPERATOR
a. WELL ☒ b. OTHER

2. ADDRESS OF OPERATOR

3. NAME OF OPERATOR

4. ADDRESS OF OPERATOR

5. LOCATION OF WELL, Blamfield, New Mexico

6. LOCATION OF WELL. Report location clearly and in accordance with any State requirements.
See instructions on reverse side.

1170 from the North and 1575 from the East

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3568 DF

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACURE TREAT

MULTIPLE COMPLETION

FRACURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON*

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS

(Other)

(Other) Set 2 7/8" liner

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

TO (X).

Completed Drilling 4-6-52.

4-7-52

5 1/2" 17# H-40 casing cemented at 3016 with 200 sacks.

4-13-52

Shot with 362 qts. SNG from 3026 to 3080. Cleaned out to 3054.

Gas gauged 658 MCFPD.

4-14-53

Sand water frac'ed with 42,000# sand and 23,814 gals. water.

Daily volume to pipeline after treatment 510 MCFPD.

10-20-77

Daily volume now has decreased to 54 MCFPD.

It is now proposed to clean well out to 3080 and then cement 2 7/8" liner from approx 2850 to 3080. Liner will then be perforated with two(2) holes per foot opposite PC sand and frac'ed with 60,000# sand.

A small pit on existing location will be required to contain frac water after frac job.

After job completed disturbed area will be cleaned up and then reseeded to within 5' of facilities.

Est. starting date June 20, 1978.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Superintendent

DATE 10-20-77

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side