

This form is not to
be used for reporting
packer leakage tests
in southeast New Mexico

OIL CONSERVATION DIVISION

Revised 10-1-78

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator Merrion & Bayless Lease Atlantic Well No. 1
Location _____
Unit 0 Sec. 32 Twp. 26N Rge. 6W County Rio Arriba

	Name of Reservoir or Pool	Type of Prod. (Oil or Gas)	Method of Prod. (Flow or Art. Lift)	Prod. Medium (Tbg. or Cag.)
Upper completion	Pictured Cliffs	Gas	Flow	Tubing
Lower completion	Chacra	Gas	Flow	Tubing

PRE-FLOW SHUT-IN PRESSURE DATA

Upper completion	Hour, date Shut-in 7/8/79	Length of time shut-in 72 hrs	SI press. psig 130	Stabilized? (Yes or No) Yes
Lower completion	Hour, date Shut-in 7/8/79	Length of time shut-in 72 hrs	SI press. psig 255	Stabilized? (Yes or No) Yes

FLOW TEST NO. 1

Commenced at (hour, date)* 7/8/79				Zone producing (Upper Or Lower): Lower	
Time (hour, date)	Lapsed time since*	Pressure		Prod. Zone Temp.	Remarks
		Upper Compl.	Lower Compl.		
7/9		110	255		Both zones shut-in
7/10		115	255		
7/11		120	255		
7/12		125	122		Flow lower zone
7/13		130	120		

Production rate during test
Oil: _____ BOPD based on _____ Bbls. in _____ Hrs. _____ Grav. _____ GOR _____
Gas: 74 MCFPD; Tested thru (Orifice or Meter): Meter

MID-TEST SHUT-IN PRESSURE DATA

Upper completion	Hour, date Shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower completion	Hour, date Shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

FLOW TEST NO. 2

Commenced at (hour, date)**				Zone producing (Upper or Lower):	
Time (hour, date)	Lapsed time since **	Pressure		Prod. Zone Temp.	Remarks
		Upper Compl.	Lower Compl.		

Production rate during test
Oil: _____ BOPD based on _____ Bbls. in _____ Hrs. _____ Grav. _____ GOR _____
Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

REMARKS: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved: JAN 15 1980 19
Oil Conservation Division

Original Signed by FRANK T. CHAVEZ
DEPUTY OIL CONSERVATION DIVISION #3

File _____

Operator Merrion & Bayless

By John Anderson

Title Production Supervisor

Date January 8, 1980

NORTHWEST TERRITORY PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiple completion well within seven days after initial completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Flow tests shall also be commenced on all multiple completions within seven days following recompletion any of the well or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing has been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. This test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. (Note: If, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.)
5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for flow test No. 2 is to be the same as for flow test No. 1 except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 1-hour tests: immediately prior to the beginning of each flow period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter; including one pressure measurement immediately prior to the commencement of each flow period. 2-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the termination of each flow period. Other pressures may be taken as desired, or may be required on wells which have previously shown questionable test results.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Arctic District Office of the Oil Conservation Division in accordance with the Arctic District Office of the Oil Conservation Division in accordance with the New Mexico Packer Leakage Test Form Revised 10-1-73, with all measurements indicated thereon as well as the flowing temperatures, gas zones depth and gravity and IOR (oil zones only). A pressure versus time curve for each zone of each test shall be constructed on the reverse side of the Packer Leakage Test Form with all deadweight pressure points taken indicated thereon. For oil zones, the pressure curve should also indicate all key pressure changes which may be reflected by the recording gauge charts. These key pressure changes should also be tabulated on the front of the Packer Leakage Test Form.

PRESSURE - PSIG →

