

| | |
|------------------------|---|
| NO. OF COPIES RECEIVED | 3 |
| DISTRIBUTION | |
| SANTA FE | 1 |
| FILE | 1 |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | 1 |

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

| | |
|------------------------------|---|
| 5a. Indicate Type of Lease | <input checked="" type="checkbox"/> Fee |
| 5. State Oil & Gas Lease No. | |

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

| | |
|---|---|
| 1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/> | 7. Unit Agreement Name |
| 2. Name of Operator Joseph D. Gould | 8. Farm or Lease Name Skelly |
| 3. Address of Operator 290 Kirtledge Building, Denver, Colorado 80202 | 9. Well No. 2 |
| 4. Location of Well G 1830 North 1775 UNIT LETTER G FEET FROM THE 1830 LINE AND 1775 FEET FROM East THE 35 LINE, SECTION 26 N TOWNSHIP 6 W RANGE 6 W NMPM. | 10. Field and Pool Name Otero Chacra |
| 15. Elevation (Show whether DF, RT, GR, etc.) 8633 GR | 11. County Albarran |

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

| | | | |
|--|---|---|---|
| PERFORM REMEDIAL WORK <input type="checkbox"/> | PLUG AND ABANDON <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | CHANGE PLANS <input type="checkbox"/> | COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/> | PLUG AND ABANDONMENT <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | OTHER <input type="checkbox"/> | CASING TEST AND CEMENT JOBS <input type="checkbox"/> | OTHER <input type="checkbox"/> |

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Cemented 3 1/2" casing at 102' with 70 sacks cement. Circulated WOC 8 hours. Installed LOP Pressure. Tested casing with water to 600 psi. Held 30 minutes. No decrease in pressure. Cemented 4" casing at 3350' with 300 sacks. WOC 48 hours. Pressure tested casing to 3000 psi. Held pressure 30 minutes. No decrease in pressure. Tests o.k.



13. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

| | | |
|---------------------------------|-----------------------------|---------------------|
| SIGNED [Signature] | TITLE Owner | DATE 9/14/67 |
| APPROVED BY [Signature] | TITLE Sup. Per 7 III | DATE 9-18-67 |
| CONDITIONS OF APPROVAL, IF ANY: | | |