

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on reverse side)

Form approved.  
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)

5. LEASE, DESIGNATION AND SERIAL NO.

Jicarilla Tribal 38

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla

9. WELL NO.

8

10. FIELD AND POOL, OR WILDCAT

Tapacito-Pictured Cliffs

11. SEC. T. R. M. OR BLK. AND

SURVEY OR AREA

SW NW (E)

Sec. 19, T26N, R3W

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

1. OIL WELL ☐ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR  
Mobil Oil Corporation

3. ADDRESS OF OPERATOR  
Box 1652 Casper, Wyoming 82601

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface 1600' South of North Line & 790' East of West Line

Sec. 19, T26N, R3W Rio Arriba County, New Mexico

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6R.7030' RKB 7043'

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Weekly Report 1-4 thru 1-10-69

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

1-4-69 Spudded well, Drilled to 250', cemented 7" 23# casing at 240' in hole w/75 sacks regular cement. Plug down at 10:00 P.M. Installed casing head & COP. WOG.

1-5-69 Drilled 250'-1850'.

1-7-69 Drilled Sand & shale at 2920'. Deviation 1 1/2° at 2627'.

1-8/10-69 Drilled 2920'-3800' TD. Cemented 3 1/2" 9.3# casing at 3795' in hole w/10 sacks regular cement, plug down & released rig at 11:40 a.m. 1-9-69

18. I hereby certify that the foregoing is true and correct

SIGNED

John Hamlin

TITLE

Supervisor General Accounting

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE



\*See Instructions on Reverse Side