

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form Approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☐ OTHER ☒

Dry Hole

2. NAME OF OPERATOR

Tenneco Oil Company

3. ADDRESS OF OPERATOR

Suite 1200, Lincoln Tower Bldg. Denver, Colorado 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

2200' F/EL and 2310' F/SL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6622 GR

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache
Tribal Cont. 109

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla "B"

9. WELL NO.

9

10. FIELD AND POOL, OR WILDCAT

Tapacito-Gallup

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 16, T-26-N, R-5-W

12. COUNTY OR PARISH 13. STATE

Rio Arriba

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING


ABANDONMENT*

☐
☐
☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Well plugged and abandoned on 3/25/70 as follows:

Depth		No. Sacks Cement
From	To	
6858	6398	50
2650	2476	20

5 Sacks cement installed between 8-5/8" &
5-1/2" casing down the annulus.

Installed 10 sacks cement at surface, installed dry hole marker and cleaned location.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Sr. Production Clerk

DATE 3/30/70

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: