

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

| | | |
|---|--|---|
| 1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER | | 5. LEASE DESIGNATION AND SERIAL NO. SF-079296 |
| 2. NAME OF OPERATOR Pubco Petroleum Corporation | | 6. IF INDIAN, ALLOTTEE OR TRIBE NAME -- |
| 3. ADDRESS OF OPERATOR P. O. Box 869, Albuquerque, New Mexico 87103 | | 7. UNIT AGREEMENT NAME -- |
| 4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 790' FSL & 855' FEL of Section 19-26N-6W | | 8. FARM OR LEASE NAME Buttram Federal |
| 14. PERMIT NO. -- | | 9. WELL NO. 5 |
| 15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6444' GL | | 10. FIELD AND POOL, OR WILDCAT Otero Chacra |
| | | 11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Section 19-26N-6W |
| | | 12. COUNTY OR PARISH Rio Arriba |
| | | 13. STATE New Mexico |

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Spud & Surface Casing ☒REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐


(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded @ 9:00 A.M. 9/13/72. Ran 3 joints (130') 8-5/8" 20#, H-40 casing. Landed @ 142'. Cemented with 100 sacks Class "A", 2% CaCl₂. Cement circulated. P.D. @ 2:00 P.M. 9/13/72. Tack-welded collars in four quadrants on bottom two joints. Used thread lock on bottom 2 joints. Cement set 7 days. Moved on Rotary 9/20/72. Tested BOP and casing to 1000# for 30 minutes before drilling out.

RECEIVED

OCT 2 1972

U. S. GEOLOGICAL SURVEY
ALBUQUERQUE, N.M.

18. I hereby certify that the foregoing is true and correct

SIGNED

Charles W. Sanders

TITLE

Area Production Manager

DATE

9/27/72

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side