

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF078878

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

P. O. Box 990, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1450'N, 820'E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6923' GL

7. UNIT AGREEMENT NAME

Canyon Largo Unit

8. FARM OR LEASE NAME

Canyon Largo Unit

9. WELL NO.

247

10. FIELD AND POOL, OR WILDCAT

Ballard PC

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREASec. 27, T-25-N, R-7-W
N.M.P.M.

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:


WATER SHUT-OFF ☒FRACTURE TREATMENT ☒SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

05-02-76 Test surface casing; held 600#/30 minutes.

05-05-76 TD 2730'. Ran 104 joints 2 7/8", 6.4#, H-40 production casing, 2720' set at 2730'. Baffle set at 2720'. Cemented with 244 cu. ft. cement. WOC 18 hours. Top of cement at 1525'.

05-13-76 Test casing to 4000#--OK. PBTD 2720'. Perf'd 2660', 2664', 2674', 2678', 2688', 2692' with 1 shot per zone. Frac'd with 32,000#--10/20 sand and 36,516 gallons treated water. Dropped no set of balls. Flushed with 672 gallons water.



18. I hereby certify that the foregoing is true and correct

SIGNED

A. D. Duco

TITLE

Drilling Clerk

DATE

May 14, 1976

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side