

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42 R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF078880

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT-" for such proposals.)

1.

OIL ☐ GAS ☒ OTHER

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

P. O. Box 990, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)
At surface

1800'N, 840'W

7. UNIT AGREEMENT NAME

Canyon Largo Unit

8. FARM OR LEASE NAME

Canyon Largo Unit

9. WELL NO.

242

10. FIELD AND POOL, OR WILDCAT

Ballard PC

11. SEC., T., R., M., OR B.L. AND
SURVEY OR AREA

Sec. 13, T-25-N, R-7-W

N.M.P.M.

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GK, etc.)

6841' GL

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)


REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

05-12-76 Tested surface casing; held 600#/30 minutes.

05-15-76 TD 2838'. Ran 104 joints 2 7/8", 6.4#, H-40 production casing, 2828'
set at 2838'. Baffle set at 2828'. Cemented with 255 cu. ft. cement. WOC
18 hours. Top of cement at 1200'.06-04-76 Tested casing to 4000#--OK.
PBTD 2828'. Perf'd 2714', 2748', 2774', 2778', 2782', 2786', 2804' with
1 shot per zone. Frac'd with 44,000#--10/20 sand and 43,974 gallons treated
water. Dropped no ball sets. Flushed with 756 gallons water.

18. I hereby certify that the foregoing is true and correct

SIGNED

A. D. Grace

TITLE

Drilling Clerk

DATE June 08, 1976

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side