

NO. OF COPIES RECEIVED	7
DISTRIBUTION	
	1
	1
	✓
OFFICE	
OF ST R	5

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-55

API 30 039 21203

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
E-291-17	

<b>SUNDRY NOTICES AND REPORTS ON WELLS</b> <small>NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>		
1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
Caulkins Oil Company		State A
3. Address of Operator		9. Well No.
Post Office Box 780, Farmington, New Mexico		562
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER <u>A</u> <u>1180</u> FEET FROM THE <u>East</u> LINE AND <u>1070</u> FEET FROM		<u>Ac. Island PE</u>
THE <u>North</u> LINE, SECTION <u>2</u> TOWNSHIP <u>26N</u> RANGE <u>6W</u> N14PH1.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
6657 Gr.		Rio Arriba

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well spudded 10:00 AM 5-16-76.

Drilled 12 1/4" hole to 100'.

Cemented 8 5/8" 24# J-55 Casing at 100" with 125 sacks. 2% CaCl. Cement circulated.

Plug down 2:00 PM 5-16-76.

5-17-76 - Tested surface casing with 600# for 30 minutes. No decrease in pressure.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief

SIGNED Charles A. Kendrick TITLE Superintendent DATE 5-17-76

APPROVED BY Original Signed by A. R. Kendrick TITLE SUPERVISOR DIST. #3 DATE MAY 20 1976

CONDITIONS OF APPROVAL, IF ANY: